



Australian Hammer Supplies Hire
 Unit 3/32 Williamson Road
 Ingleburn
 NSW 2565

Major Service

RP044379

Customer AUSTRALIAN HAMMER SUPPLIES HIRE Resource Shabaz Muhunned
 Contact

Address AUSTRALIAN HAMMER SUPPLIES HIRE Job Type Major Service
 Unit 3/32 WILLIAMSON RD Reference
 INGLEBURN Date 2024-10-18 09:04 - 09:24
 2565 Job duration 2:0:00
 Driving duration 00:00:00
 Distance travelled 0 km

Notes AHS166 1000HR SERVICE

Customer/Technician



Resource notes

Replaced engine oil engine oil filter outer air filter
 fuel filter track oil hydraulic oil filter inner air filter

| Major Service | | |
|------------------------------------|--------|-------|
| | Answer | Notes |
| Additional notes | yes | |
| Change engine oil (litres used) | 11 | |
| Change fuel filter | yes | |
| Change gear oil (litres used) | 2 | |
| Change hydraulic oil (litres used) | 5 | |
| Change hydraulic pilot filter | yes | |
| Change hydraulic return filter | yes | |
| Change hydraulic suction filter | no | |
| Change inner air filter | yes | |
| Change oil filter | yes | |
| Change outer air filter | yes | |

| | |
|---|------|
| Check hand controls operational | Yes |
| Check slew (full travel and smooth operation) | Yes |
| Check the hydraulic motor and the control block for oil leaks. | Yes |
| Does the Hitch need Shimming? | no |
| Foot pedals (operate correctly) | Yes |
| Gauges (operate correctly) | Yes |
| General check/adjust driver belts | Yes |
| General inspections/safety checks | yes |
| Grease & Lubricate Pins & bushes | Yes |
| Grease all nipples | yes |
| Hand controls (operate correctly) | Yes |
| Handbrake (functional) | yes |
| Inspect track tension | yes |
| Inspect/top up coolant (litres used) | 1 |
| Meter Reading | 1267 |
| Operational inspection controls and safety locks Air conditioner/heater | Yes |
| Operational inspection controls and safety locks Attachment controls | Yes |
| Operational inspection controls and safety locks Battery charger rate | Yes |
| Operational inspection controls and safety locks Engine shut off | Yes |
| Operational inspection controls and safety locks Engine speed high | Yes |
| Operational inspection controls and safety locks Engine speed low idle | Yes |
| Operational inspection controls and safety locks E-STOPS | Yes |
| Operational inspection controls and safety locks Flow test hyd system(Ref. WSM) | Yes |
| Operational inspection controls and safety locks Horn hazard & warning devices | Yes |
| Operational inspection controls and safety locks Hour & tachometer | Yes |
| Operational inspection controls and safety locks Hydraulic auxiliary operation | Yes |
| Operational inspection controls and safety locks Instruments & Gauges | Yes |

| | |
|--|-----|
| Operational inspection controls and safety locks Lights - Interior | Yes |
| Operational inspection controls and safety locks- Lights head,signal, stop & work | Yes |
| Operational inspection controls and safety locks Lights-warning | Yes |
| Operational inspection controls and safety locks Main relief pressure check: PSI = | Yes |
| Operational inspection controls and safety locks No coolant leaks | Yes |
| Operational inspection controls and safety locks No exhaust leaks | Yes |
| Operational inspection controls and safety locks No fuel system leaks | Yes |
| Operational inspection controls and safety locks No oil leaks | Yes |
| Operational inspection controls and safety locks Quick hitch | Yes |
| Operational inspection controls and safety locks Safety interlock function | Yes |
| Operational inspection controls and safety locks Seat belt operation & mounting | Yes |
| Operational inspection controls and safety locks Set clock & audio system | Yes |
| Operational inspection controls and safety locks Set service intervals | Yes |
| Operational inspection controls and safety locks- Switches & controls | Yes |
| Operational inspection controls and safety locks Verify relief valve setting (attach) | Yes |
| Operational inspection controls and safety locks Windscreen wipers & washers | Yes |
| Pre cleaner, cabin filter and outer air filter take out and blow out - Actioned? | Yes |
| Take hydraulic oil sample | no |
| Tracks check/adjust track tension | Yes |

Tyre Condition 1



Tyre Condition 2



Tyre Condition 3



Tyre Condition 4

